

## Status of Substation Packages implemented by RECPDCL in UT Ladakh Region under PMDP-15 Scheme

Location	Package (EPC Agency)	Substation Details	Award Cost (in Cr.)	Revised Sanction Cost (in Cr.)	Date of Award	Anticipated Completion date	Percentage Completion		
							Civil Works	Equipment Supply	Erection
Padum	GIS 01 (M/s Siemens Ltd. in JV with M/s JK Electric)	220/33kV, 1x50MVA GIS substation at Padum	129.89	155.87	18.06.2021	31.10.2026	92%	90%	55%
Drass		220 kV Bay extension at Drass					97%	92%	98%

Location	Package (EPC Agency)	Substation Details	Award Cost (in Cr.)	Revised Sanction Cost (in Cr.)	Date of Award	Anticipated Completion date	Percentage Completion		
							Civil Works	Equipment Supply	Erection
Diskit	GIS 01 (M/s Techno Electric Engineering Company Ltd. in JV with M/s Hyosung)	220/33kV, 1x50MVA GIS substation at Diskit	86.95	104.34	18.06.2021	31.10.2026	94%	85%	77%
Phyang		220 kV Bay extension at Phyang					100%	100%	100%