

**Status of Substation Projects implemented by RECPDCL in Jammu & Kashmir
under PMDP-15 Scheme**

| Particular | Package Details | |
|--|------------------------|--|
| | | Construction of 220/33 kV Sub-station at Nagrota, Jammu including S/C line LILO of Barn-Kishanpur Line |
| Project Details | | |
| Date of Award | # | 16.07.2018 |
| Name of EPC Agency | # | M/s Siemens Ltd. |
| Scope of Work | | |
| No. of 220 kV Bays | 06 Nos. | 06 Nos. |
| No. of 33 kV Bays | 08 Nos. | 11 Nos. |
| Length of D/C Transmission Line for LILO | 4.95 km | 5 km (Not in RECPDCL's scope) |
| Status | | |
| | Under Construction | Completed (Substation Charged & Commissioned on 25.10.2021) |
| Financial Details | | |
| Award Cost (Rs. Cr.) | 39.62 | 73.82 |
| Revised Sanctioned Cost (Rs. Cr.) | 64.56 | 78.09 |

Note: # Project was awarded in 2020, however the same was terminated in 2023 due to poor performance of the contractor. Finalization of agency for completion of balance works is under process.