

Status of Transmission Projects in UT of Jammu & Kashmir under PMDP-15

Particular	Package Details	
	220/33 kV Sub-station - Nagrota, Jammu	220/33 kV, 160 MVA GIS sub-station - Lassipora, Kashmir
Project Details		
Date of Award	06.11.2020	16.07.2018
Name of EPC Agency	M/s Kailash Dev Build (India) Pvt. Ltd	M/s Siemens Ltd.
Date of Contract Agreement	21.11.2020	31.07.2018
Scope of Work		
No. of 220 kV Bays	06 Nos.	06 Nos.
No. of 33 kV Bays	08 Nos.	11 Nos.
Length of D/C Transmission Line for LILO	4.95 km	5 km (Not in RECPDCL's scope)
Project Preparatory Activity		
	<ul style="list-style-type: none"> • Site Office has been setup by the EPC Agency • Men & machinery has been mobilized in Dec'2020 • Sources for Construction Material identified & approved. • Labs for Soil Investigation & Construction Material Testing approved. • Preliminary route of Transmission Line for LILO has been identified and is under approval for various Statutory and Non-Statutory Clearances. • Land development (cutting & filling) 90% completed. 	<ul style="list-style-type: none"> • All works have been completed and the substation is ready for charging
Physical Progress		
	<ul style="list-style-type: none"> • Overall Physical Progress – 15% • Land development (cutting & filling) 90% completed. • Boundary Wall construction underway • FFPH Building Construction started • Control Room to be started very soon 	<ul style="list-style-type: none"> • Overall Physical Progress – 100%
Financial Details		
Sanctioned Cost (Rs. Cr.)	64.63	76.17
Award Cost (Rs. Cr.)	39.62	78.06