

Particular	Package-01	Package-02	Package-03	Package-04	Package-05
Package Detail					
EPC Contractor	M/s Transrail Ltd.	M/s RS Infra in JV with M/s Ranjit Singh	M/s Tata Project Limited	M/s L&T Limited	M/s RS Infra in JV with M/s Ranjit Singh
Location	Phyang to North Pullu	North Pullu to Diskit	Drass To Kochik	Kochik to Rangdrum	Rangdrum to Padum
Length (Km)	37.6	40	63.55	65.12	66.3
Issuance of NoA/LoA	18.06.2021	18.06.2021	18.06.2021	18.06.2021	18.06.2021
Acceptance of NoA/LoA	Accepted	Accepted	Accepted	Accepted	Accepted
Project Preparatory Activities					
L-2 Schedule	Approved	Approved	Approved	Approved	Approved
Route Alignment Report	Conditional Approval	Conditional Approval	Conditional Approval	Conditional Approval	Conditional Approval
Detailed Survey after approval of Route alignment report	Under Review, undertaking with regards to proposed route not falling under forest/wildlife/Defence and Aviation/Avalanche Prone areas is not yet submitted by any EPC agencies.				
Form-III	Form III issued to all the agencies				
Forest	Letter to Chief Wildlife Warden sent on 16.09.2021				
Wildlife	Letter to Chief Conservator Forest sent on 16.09.2021				
PTCC	Detailed Proposal to be Submitted				
Defence Authority					
SASE	Visit of SASE team is schedule from 06.10.2021 to 14.10.2021 for Assessment of Avalanche Prone Areas				
National Highway Authority	Detailed Proposal to be Submitted				
Civil Aviation					
Revenue Department					
Route Survey					
Length of Transmission Line (km)	37.6	40	63.55	65.12	66.3
Length of Transmission Line As per Survey/Route Alignment (km)	38.898	37.533	61.537	67.488	66.217
Detailed Survey (km)	2.62	36.89	31	63.65	66.07
Profile	Under Review, undertaking with regards to proposed route not falling under forest/wildlife/Defence and Aviation/Avalanche Prone areas is not yet submitted by any EPC agencies.				
Check Survey (km)	0	0	0	49.40	0
Contour (locations)	12	3	59	145	1
Detail Survey Report	Under Review, undertaking with regards to proposed route not falling under forest/wildlife/Defence and Aviation/Avalanche Prone areas is not yet submitted by any EPC agencies.				
Project Related Activities					
Vendor approval for supply of conductor	Approved	Not yet submitted	Rejected	Approved	
Approval of MQP for Conductor Supply	Reviewed to be discussed with Consultants				
GTP & drawing of conductor	Revised Submission awaited			File moved in E office	
Source approval for construction material	Approved	Approved	Approved	Approved	Approved
Vendor approval for supply of cement & reinforcement steel	Approved	Approved	Approved	Approved	Approved
Joint Sampling of aggregates	Not requested	Samples Collected	Samples Collected	Samples Collected	Samples Collected
Soil Testing Laboratories	Approved	Approved	Approved	Approved	Approved*
Earthing Drawings	File moved in E office				
Approval of Safety Plan	Under Review with Consultant and DGM (T)				
Vendor Approval for supply of Tower Parts and Stubs	File moved in E office	Approved	Approved	On hold	File moved in E office

Vendor Approval for supply of OPGW	Not submitted	Not submitted	Not submitted	Rejected	Not submitted
MQAP of Stub & Tower	Approved				
Field Quality Plan	Approved				
Inspection of Raw Material	Inspection shall be as per the provisions of RECPDCL approved MQAP				
Location for soil Investigation	Shall be taken up after Approval of Route Alignment and Detail survey report.				
Advance Payment against Supply	Released		Released		
Vendor approval for supply of Earthing	Under Review	Not yet submitted	Under Review	Under Review	Not yet submitted
Vendor approval for supply of Disc Insulator	Not yet submitted	Not yet submitted	Not yet submitted	Clarification from EPC Agencies awaited	Not yet submitted
Foundation Drawing for Unequal Leg Extns & Raised Chimney	Awaited from Power Grid				
Vendor Approval for Tower accessories	Under Review	Not submitted	Under Review	Under Review	Not Submitted
Vendor Approval for supply of Nuts & Bolts	Approved	Approved	Approved	Approved	Approved
MQP for Nuts & Bolts	Approved				
Finalisation of Benching Calculation Format	Not Submitted	Not submitted	Not submitted	To be discussed	Not Submitted
BOM and Drawings of RC Stub	Not Submitted	Not submitted	Under Review	Not Submitted	Not Submitted
Approval of Stub Setting with Prop	Not Submitted	Not submitted	Query Replied vide email dt. 21.09.2021	Not Submitted	Not Submitted
Financial					
Sanctioned Cost	108.25	114.25	212.5	217.56	222.87
Total Project award cost (in Rs. Cr.)	137.85	120.22	257.76	256.79	213.62