

Status of Transmission Line Packages implemented by RECPDCL in UT Ladakh Region under PMDP-15 Scheme

Line Details	Package (EPC Agency)	Line Length (Locations)	Award Cost (in Cr.)	Revised Sanction Cost (in Cr.)	Date of Award	Anticipated Completion date	Tower Type Structure	No. of Towers	Towers Foundation (in nos.)		Towers Erection (in nos.)		Stringing (in Ckt. KM)	
									Completed	Balance	Completed	Balance	Completed	Balance
Transmission Line 1 (Phyang to Diskit)	TL Package-I (M/s Transrail Lighting Ltd.)	37.52 KM (Phyang to North Pullu)	137.85	250.34	18.06.2021	31.10.2026	Raised Chimney	133	130	3	99	34	22.806 (61%)	14.722 (39%)
							Special Circular Chimney	9	5	4	0	9		
							Total	142	135 (95%)	7 (5%)	99 (70%)	43 (30%)		
No. of Towers-265 Nos.	TL Package-II (M/s R.S. Infra Projects Pvt. Ltd. in JV with M/s Ranjit Singh)	41.34 KM (North Pullu to Diskit)	120.22	177.45	18.06.2021	31.10.2026	Raised Chimney	123	114	9	16	107	0 (0%)	41.340 (100%)
							Special Circular Chimney	0	0	0	0	0		
							Total	123	114 (93%)	9 (7%)	16 (13%)	107 (87%)		

Line Details	Package	Line Length (Locations)	Award Cost (in Cr.)	Revised Sanction Cost (in Cr.)	Date of Award	Anticipated Completion date	Tower Type Structure	No. of Towers	Towers Foundation (in nos.)		Towers Erection (in nos.)		Stringing (in Ckt. KM)	
									Completed	Balance	Completed	Balance	Completed	Balance
Transmission Line 2 (Drass to Padum)	TL Package-III (M/s Tata Projects Ltd.)	57.83 KM (Drass to Kochik)	257.76	455.02	18.06.2021	31.10.2026	Raised Chimney	192	181	11	122	70	11.737 (20%)	46.098 (80%)
							Special Circular Chimney	40	39	1	25	15		
							Total	232	220 (95%)	12 (5%)	147 (63%)	85 (37%)		
No. of Towers-675 Nos.	TL Package-IV (M/s L&T Ltd.)	64.00 KM (Kochik to Rangdum)	256.76	465.81	18.06.2021	31.10.2026	Raised Chimney	179	175	4	167	12	24.149 (38%)	39.852 (62%)
							Special Circular Chimney	34	31	3	19	15		
							Total	213	206 (97%)	7 (3%)	186 (87%)	27 (13%)		
	TL Package-V (M/s R.S. Infra Projects Pvt. Ltd. in JV with M/s Ranjit Singh)	67.97 KM (Rangdum to Padum)	213.62	316.45	18.06.2021	31.10.2026	Raised Chimney	214	203	11	104	110	20.917 (31%)	47.053 (69%)
							Special Circular Chimney	16	4	12	2	14		
							Total	230	207 (90%)	23 (10%)	106 (46%)	124 (54%)		